



**SITE INFORMATION ... continued**

- Application for Onsite Sewage Treatment System (Septic) Permit (Health Department) and/or Private Water System Permit/Alteration Permit.

**County Engineer's Office Plans**

- |   |                              |
|---|------------------------------|
| <input type="radio"/> Proof of Setback Requirements | <u>DATE REVIEWED/INITIAL</u> |
|---|------------------------------|

Setbacks are measured from R-O-W line – Major Collectors 50' min. Minor Collectors are 35' min. Roadways within Hamlets 25' or average building setback of adjacent lots (whichever is more)

- Drainage Plan and Erosion & Sedimentation Control Plan (Major Subdivision)

- WAIVER REQUESTED** (Disturbed area < 1 acre and new impervious area < 20,000 square feet)

**SEDIMENT AND EROSION CONTROL MEASURE(S) MUST BE TAKEN.** \*\*Check the type of control measure(s) that you will use. See Fact Sheet for further descriptions.

- Seed and Mulch disturbed soils.** Must be done within 7 days after last disturbance, or within 2 days after last disturbance if within 50 ft. of a stream. This is used for temporary and permanent soil stabilization.

- Silt Fence.** Installed within 7 days of clearing and grubbing, before earth disturbing activity. Protects from muddy runoff. Fence must be placed in a trench having 6"-8" of the fence buried and kept tight. Place silt fence or sock on level ground back from slope.

- Construction Site Entrance.** Installed before major ground disturbance. Reduces tracking mud onto street. Use ODOT #2 stone (1.5 to 2.5-inch diameter), 12' wide, 70' long (30' long for access to an individual house lot) and 6" deep. Geotextile shall be placed over the entire area prior to placing the stone. Water bars may need to be placed to keep water from running down entrance into the street.

- Storm Drain Inlet Protection.** Installed before earth disturbing activity. Prevents large amounts of silt from entering storm drain. Place geotextile barrier around or across storm drain.

- Temporary Diversions.** Installed before earth disturbing activity. Directs water from site to sediment trap.

- Sediment Trap.** Installed before earth disturbing activity. Stores runoff long enough for sediment to drop into trap. Used when the upslope area exceeds the silt fence or sock capacity and for drainage areas less than 5 acres.

- Leave Stream Buffers in Place.** Tall vegetation (especially trees) stabilized soil along streams and slow stormwater runoff. This will protect the stream from erosion.  
\*\*For applicants that receive a Stormwater Construction Permit Waiver. All other applicants shall include Sediment and Erosion Control measures in their SWP3.

- Variance Requested**  
Items required for Variance review:

<input type="radio"/> Variance Justification	<u>RECEIPT #</u>
<input type="radio"/> Variance request Fee Amount: _____	_____
Date Variance Granted/Number	_____
Date Variance Request Denied	_____

- Stormwater Construction Permit Renewal, Transfer or Amendment Requested (Current Permittees Only)**

<input type="radio"/> Renewal, Transfer, or Amendment Fee. Amount: _____	<u>RECEIPT #</u>
Date Renewal/Transfer/Amendment Granted	_____
Date Renewal/Transfer/Amendment Denied	_____
Stormwater Construction Permit #	_____

**REVISION SUBMITTALS**

Revision Number		Date Received	
Revision Number		Date Received	
Revision Number		Date Received	
Revision Number		Date Received	

**CERTIFICATION & SIGN**

I hereby certify that I understand the provisions of the Wayne County Stormwater Management Regulations and that I accept responsibility for stormwater management on the construction site during construction and, as required, after construction. I further grant the right-of-entry onto the proposed project site to the duly authorized agent(s) of Wayne County for the purpose of inspecting for compliance with the Wayne County Stormwater Management Regulations. Neither the District or its representatives, nor the landowner, will be liable for any damage to the others' property in carrying out the provisions of the agreement, unless such damage is caused by negligence or misconduct.

I certify under penalty of law that this document and all the attachments were prepared under my direction or supervision and are to the best of my knowledge and belief, true, accurate and complete.

<b>Applicant's Printed Name</b>	<b>Applicant's Signature</b>	<b>Date</b>
---------------------------------	------------------------------	-------------

Application Received By	Date
-------------------------	------

|-----PLEASE DO NOT WRITE BELOW THIS LINE-----|

**CAP Approval**

Planning Department	Date
County Engineer's Office	Date
Health Department	Date
Wayne Soil & Water Conservation District	Date
WAIVER NUMBER	DATE WAIVER REQUEST DENIED